

*May, 2010:* Construction of the first phase of the Wastewater Treatment Facility Improvements project is currently underway. The contractor, Waterline Industries Corporation has mobilized to the site and initiated drilling of the pile foundation for the new aeration blower building.

On June 1st, the contractor will take full control of the 115 Water Street parcel. One of the primary reasons for obtaining this parcel of land was to provide the contractor with a staging area for office trailers, laydown of materials, equipment storage, and on-site parking for laborers. In preparation for the use of this parcel, the contractor intends to install fencing to provide the public, as well as members of the Yacht club, a safe passageway to the rear of the property. This will be accomplished by installing a 30-foot wide access road along the west side of the 115 Water Street parcel. The access road will have fencing on both sides to keep the public away from the construction activity. The contractor will also install a 30-foot wide gate and fence along the front edge of the construction staging area to provide access for construction vehicles entering and exiting the site. Access to the American Yacht Club and pedestrian access to the waterfront walking path will be maintained throughout construction.

A groundbreaking ceremony will be held on Monday, June 7, 2010 at the 115 Water Street site.